

Beaver Creek Lift Station Improvements

Date: May 15, 2014

Project Information

Project Bid Price: \$1,345,599.93

Completion Date: October 10, 2014

JSA Engineers and Land Surveyors is a private engineering and surveying firm hired by the City of Canton to perform the construction administration services for the project. Please contact any of the following project team members if you have any questions or concerns.

JSA Engineers/Land Surveyors

Myron Adam, PE/LS

Project Manager

mkadam.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.359.2796

JSA Engineers/Land Surveyors

Devin Clay, EIT

On-site Representative

dmclay.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.690.0035

City of Canton

Bill Thorson

Director of Public Works

bill.thorson@cantonsd.org

Office: 605.987.2881

H&W Contracting

Construction Contractor

Tom Hurd, President

victoria@h-wcontracting.com

Office: 605.339.8834

To sign up and receive your news letter by email send an email to mkadam.jsa@midconetwork.com or call 605.359.2796

5th Street (HWY 18) from the existing lift station to Blair Street & 2nd Street from Main Street to the cul-de-sac

Over the past two weeks the contractor removed the existing asphalt surfacing along 2nd Street from Main Street heading west into the cul-de-sac. The existing pavement within the intersection of 2nd Street and Cedar Street was not removed to help traffic pass thru the intersection.

The contractor also completed installing and testing new water main at the intersection of 2nd Street and Main Street. The contractor begin working on the new sanitary sewer line on 2nd Street between Main Street and Cedar Street.

The following work is anticipated over the next couple of weeks.

- Complete the installation of the new sanitary sewer main on 2nd Street between Cedar Street and the cul-de-sac
- Continue installing new water main along 2nd Street from Main Street towards the cul-de-sac
- Begin preparing 2nd Street for new gravel between Main Street and Cedar Street after utilities are installed

The contractor expects to be completed with the work on 2nd Street by the middle of July 2014. **This is only an estimate and may vary due to weather or other unforeseen circumstances.**



Photo of new water valve being installed at the intersection of 2nd Street and Main Street

If you have a disability or limitation which may require special accommodations for access, please contact the JSA office. This project bulletin will be distributed by email every two weeks during construction, and will be posted on the City's website.

If you wish to continue receiving these project updates, please contact Myron Adam at mkadam.jsa@midconetwork.com so you can be put on the email distribution list. This will be the only hard copy construction bulletin distributed.