

Beaver Creek Lift Station Improvements

Date: June 11, 2014

Project Information

Project Bid Price: \$1,345,599.93

Completion Date: October 10, 2014

JSA Engineers and Land Surveyors is a private engineering and surveying firm hired by the City of Canton to perform the construction administration services for the project. Please contact any of the following project team members if you have any questions or concerns.

JSA Engineers/Land Surveyors

Myron Adam, PE/LS

Project Manager

mkadam.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.359.2796

JSA Engineers/Land Surveyors

Devin Clay, EIT

On-site Representative

dmclay.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.690.0035

City of Canton

Bill Thorson

Director of Public Works

bill.thorson@cantonsd.org

Office: 605.987.2881

H&W Contracting

Construction Contractor

Tom Hurd, President

victoria@h-wcontracting.com

Office: 605.339.8834

To sign up and receive your news letter by email send an email to mkadam.jsa@midconetwork.com or call 605.359.2796

5th Street (HWY 18) from the existing lift station to Blair Street & 2nd Street from Main Street to the cul-de-sac

Over the past two weeks the contractor completed the sanitary sewer main improvements along 2nd Street and completed the majority of the water main improvements. Work was started on the storm sewer improvements which has been delayed by weather and conflicts with private utilities.

MidAmerican Energy started relocating their gas main just to the south of the intersection of 5th Street and Blair Street. This gas main needs to be relocated to install a new sewer line in the alley way between Blair Street and Howard Street.

Work was slowed due to the weather over the past week. The contractors are completing as much as they can given the wet conditions.

The following work is anticipated over the next couple of weeks.

- Complete the installation of all the water main on 2nd Street.
- Begin preparing 2nd Street for new gravel. Once the water main is completed the Contractor will begin grading 2nd Street and installing gravel.
- Begin installing sanitary sewer main in the alley south of 5th Street between Blair St. and Howard St.

The contractor expects to be completed with the work on 2nd Street by the middle of July 2014. **This is only an estimate and may vary due to weather or other unforeseen circumstances.**



Photo of underground utility work at the intersection of 2nd Street and Bartlett Street

If you have a disability or limitation which may require special accommodations for access, please contact the JSA office. This project bulletin will be distributed by email every two weeks during construction, and will be posted on the City's website.

If you wish to continue receiving these project updates, please contact Myron Adam at mkadam.jsa@midconetwork.com so you can be put on the email distribution list. *This will be the only hard copy construction bulletin distributed.*