

**Project Information****Contract Price: \$1,352,499.93****Completion Date: October 17, 2014**

JSA Engineers and Land Surveyors is a private engineering and surveying firm hired by the City of Canton to perform the construction administration services for the project. Please contact any of the following project team members if you have any questions or concerns.

**JSA Engineers/Land Surveyors**

Myron Adam, PE/LS

Project Manager

mkadam.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.359.2796

**JSA Engineers/Land Surveyors**

Devin Clay, EIT

On-site Representative

dmclay.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.690.0035

**City of Canton**

Bill Thorson

Director of Public Works

bill.thorson@cantonsd.org

Office: 605.987.2881

**H&W Contracting**

Construction Contractor

Tom Hurd, President

victoria@h-wcontracting.com

Office: 605.339.8834

To sign up and receive your news letter by email send an email to [mkadam.jsa@midconetwork.com](mailto:mkadam.jsa@midconetwork.com) or call 605.359.2796

**5<sup>th</sup> Street (HWY 18) from the existing lift station to Blair Street & 2<sup>nd</sup> Street from Main Street to the cul-de-sac**

Over the past few weeks the contractor installed a new sanitary sewer force main along Hwy 18 from the lift station site to the entrance to the ball field. Most of the force main was installed via horizontal directional drilling methods. A new water service was also directionally drilled under Hwy 18 to the lift station site.

The contractor excavated and installed the new wet well for the lift station which was approximately 30 feet in depth. The wet well will contain the new submersible style pumps for the station.

A new valve vault was also installed on the site. The vault will contain various flow control and check valves as well as a master meter to measure the flow of sewage thru the station.

**The following work is anticipated over the next couple of weeks.**

- Complete the backfill around the new structures installed at the lift station site
- Begin installing the electrical components at the lift station site
- Finish the installation of the sanitary force main and storm sewer main
- Begin placing concrete surfacing

The Contractor anticipates completing construction by the end of October but this may vary due to the weather or other unforeseen circumstances.

**Work on the new Beaver Creek Lift Station Continues**

If you have a disability or limitation which may require special accommodations for access, please contact the JSA office. This project bulletin will be distributed by email every few weeks during construction, and will be posted on the City's website.

If you wish to continue receiving these project updates, please contact Myron Adam at [mkadam.jsa@midconetwork.com](mailto:mkadam.jsa@midconetwork.com) so you can be put on the email distribution list.