

Beaver Creek Lift Station Improvements

Date: July 17, 2014

Project Information

Project Bid Price: \$1,345,599.93

Completion Date: October 10, 2014

JSA Engineers and Land Surveyors is a private engineering and surveying firm hired by the City of Canton to perform the construction administration services for the project. Please contact any of the following project team members if you have any questions or concerns.

JSA Engineers/Land Surveyors

Myron Adam, PE/LS

Project Manager

mkadam.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.359.2796

JSA Engineers/Land Surveyors

Devin Clay, EIT

On-site Representative

dmclay.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.690.0035

City of Canton

Bill Thorson

Director of Public Works

bill.thorson@cantonsd.org

Office: 605.987.2881

H&W Contracting

Construction Contractor

Tom Hurd, President

victoria@h-wcontracting.com

Office: 605.339.8834

To sign up and receive your news letter by email send an email to mkadam.jsa@midconetwork.com or call 605.359.2796

5th Street (HWY 18) from the existing lift station to Blair Street & 2nd Street from Main Street to the cul-de-sac

Over the past two weeks the contractor completed the majority of the sanitary sewer main improvements within the parking area adjacent to the baseball field. New gravel was placed throughout the alleyway and within the ball field parking lot.

All the new storm sewer pipe on 2nd Street was installed. The Contractor began installing the new storm sewer inlets along 2nd Street. The Contractor also began grading and shaping portions of 2nd Street and started placing new gravel in preparation for asphalt paving.

MidAmerican Energy completed their gas main improvements along 2nd Street between Main Street and the Cul-de-sac.

The following work is anticipated over the next couple of weeks.

- Complete the installation of the storm sewer inlets and junction boxes on 2nd Street
- Install gravel base course on 2nd Street and prepare the gravel for new surfacing
- Install new curb and gutter and sidewalk at the repair locations
- Begin placing asphalt surfacing on 2nd Street

The contractor expects to be completed with the work on 2nd Street by the end of July 2014. **This is only an estimate and may vary due to weather or other unforeseen circumstances.**



Photo of new gravel being installed on 2nd Street

If you have a disability or limitation

which may require special accommodations for access, please contact the JSA office. This project bulletin will be distributed by email every two weeks during construction, and will be posted on the City's website.

If you wish to continue receiving these project updates, please contact Myron Adam at mkadam.jsa@midconetwork.com so you can be put on the email distribution list.