

Beaver Creek Lift Station Improvements

Date: September 12, 2014

Project Information

Contract Price: \$1,352,499.93

Completion Date: October 17, 2014

JSA Engineers and Land Surveyors is a private engineering and surveying firm hired by the City of Canton to perform the construction administration services for the project. Please contact any of the following project team members if you have any questions or concerns.

JSA Engineers/Land Surveyors

Myron Adam, PE/LS

Project Manager

mkadam.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.359.2796

JSA Engineers/Land Surveyors

Devin Clay, EIT

On-site Representative

dmclay.jsa@midconetwork.com

Office: 605.367.1036

Cell: 605.690.0035

City of Canton

Bill Thorson

Director of Public Works

bill.thorson@cantonsd.org

Office: 605.987.2881

H&W Contracting

Construction Contractor

Tom Hurd, President

victoria@h-wcontracting.com

Office: 605.339.8834

To sign up and receive your news letter by email send an email to mkadam.jsa@midconetwork.com or call 605.359.2796

5th Street (HWY 18) from the existing lift station to Blair Street & 2nd Street from Main Street to the cul-de-sac

Over the past two weeks the contractor completed installing new concrete sidewalks and driveway approaches on 2nd Street. The disturbed areas behind the curb were seeded, fertilized and sprayed with a hydro-mulch.

There are a number of storm drainage inlets along 2nd Street where the contractor has installed erosion protection tubes. These tubes are required to stay in place until the newly seeded grass is established. Once vegetation has been established, the erosion control tubes will be removed.

The contractor also began work on the Beaver Creek lift station site which is along US Hwy 18. Traffic control was set up and traffic was necked down to one lane in each direction.

Dewatering wells were installed at the site to help temporarily lower the water table and miscellaneous pavement removals were completed within the highway.

The following work is anticipated over the next couple of weeks.

- Install new sanitary sewer force main from the ball field parking lot to the lift station site along US Hwy 18
- Install a new water line within US Hwy 18 to provide a water service to the lift station site
- Begin excavating for the new lift station wet well (approximately 30 feet deep)

The Contractor anticipates completing construction by the end of October but this may vary due to the weather or other unforeseen circumstances.



Work to Replace the Beaver Creek Lift Station has Commenced

If you have a disability or limitation which may require special accommodations for access, please contact the JSA office. This project bulletin will be distributed by email every two weeks during construction, and will be posted on the City's website.

If you wish to continue receiving these project updates, please contact Myron Adam at mkadam.jsa@midconetwork.com so you can be put on the email distribution list.